



TRANSFORMER TEST REPORT

**BEFORE AND AFTER MAINTENANCE
(Maintank Oil Recondition & OLTC Service)**

Engineering (M) Sdn. Bhd.

COMPANY PROPRIETARY INFORMATION

This document has been prepared for the recipient and contains information that is proprietary to **SPAJ Electrical Engineering (M) Sdn Bhd**. Unless otherwise stated in writing, **SPAJ Electrical Engineering (M) Sdn Bhd** reserves all the rights to its contents including, but not limited to, all competitor's information, creative and design proposal, information provided, whether as part of a evaluation process, general documentation or budget proposal is for the proposed project and is not to be disclosed, distributed or used in whole, or in part.

www.spaj.biz

Engaging trust, empower solution

TRANSFORMER TESTING REPORTS

Location: PMU TPID

Job: T5 BEFORE SERVICE

Date: 24/08/2024

TRANSFORMER NO	: 05
SERIAL NO	: P/194/30007
VOLTAGE	: 33000/11000
KVA	: 30000
MANUFACTURE	: MTM
YEAR	: 1997
TESTING DATE	: 24/08/2024

TEST PERFORMED

S.NO .	TITLE
1	FREQUENCY DOMAIN SPECTROSCOPY(FDS)
2	TANDELTA WINDING
3	EXCITATION CURRENT 10KV
4	TURN RATIO MEASUREMENT
5	DC WINDING RESISTANCE
6	OLTC DYNAMIC CURRENT MEASUREMENT
7	INSULATION RESISTANCE / POLARIZATION INDEX

TEST EQUIPMENT USED :

1. MEGGER IDAX 300
2. MEGGER TDX 120
3. MEGGER TRAX 220
4. MEGGER MIT515 INSULATION TESTER,

TESTING PERFORMED BY:

1. VICKNESH A/L SUBRAMANIAM
2. GOBINATH RAJU
3. SAKTHI



TRANSFORMER FREQUENCY DOMAIN SPECTROSCOPY (FDS) TEST REPORT

*SPAJ Electrical
Engineering (M) Sdn. Bhd.*

IDAX Measurement Report

General

Company:	MTM
Division:	PERAK
Location:	PMU TPID T5
Date:	24/8/2024

Test conditions

Ambient temperature, °C:	36
Ambient %RH:	65
Object temperature, °C:	48
Weather:	SUNNY
Tester:	VICKNESH


Test object information

Test object:	Two Winding Transformer
Designation:	PMU TPID T5 BEFORE
Manufacturer:	MTM
Type:	NT1
Core type:	Core
Serial no:	P/194/30007
Coolant:	Mineral Oil
Cooling class:	ONAN/ONAF
Voltage (kV):	33/11
MVA:	30
Vector group:	DYN11
Frequency:	50

Insulation assessment (CHG)

Measurement	Voltage (Vrms)	Freq (Hz)	C (pF)	%TD meas	%TD @ 20°C
CHG	140	50	2923	0.473	0.240


Analysis results		
%TD @ 50 Hz & 20°C	Moisture %(wt/wt)	Liquid %TD @ 50 Hz & 25°C
0.240	2.4	0.026
< 0.30 % As new	< 1.0 % As new	< 0.0060 % As new
0.30 - 0.50 % Good	1.0 - 2.0 % Dry	0.0060 - 0.060 % Good
0.50 - 1.0 % Deteriorated	2.0 - 3.0 % Moderately wet	0.060 - 0.60 % Service aged
> 1.0 % Investigate	> 3.0 % Wet	> 0.60 % Deteriorated



Insulation assessment(CHL)

Measurement	Voltage (Vrms)	Freq (Hz)	C (pF)	%TD meas	%TD @ 20°C
CHL	140	50	7067	0.500	0.254


Analysis results		
%TD @ 50 Hz & 20°C	Moisture %(wt/wt)	Liquid %TD @ 50 Hz & 25°C
0.254	2.4	0.029
< 0.30 % As new	< 1.0 % As new	< 0.0060 % As new
0.30 - 0.50 % Good	1.0 - 2.0 % Dry	0.0060 - 0.060 % Good
0.50 - 1.0 % Deteriorated	2.0 - 3.0 % Moderately wet	0.060 - 0.60 % Service aged
> 1.0 % Investigate	> 3.0 % Wet	> 0.60 % Deteriorated



Insulation assessment(CLG)

Measurement	Voltage (Vrms)	Freq (Hz)	C (pF)	%TD meas	%TD @ 20°C
CLG	140	50	9328	0.486	0.278

Analysis results		
%TD @ 50 Hz & 20°C	Moisture %(wt/wt)	Liquid %TD @ 50 Hz & 25°C
0.278	2.2	0.030
< 0.30 % As new	< 1.0 % As new	< 0.0060 % As new
0.30 - 0.50 % Good	1.0 - 2.0 % Dry	0.0060 - 0.060 % Good
0.50 - 1.0 % Deteriorated	2.0 - 3.0 % Moderately wet	0.060 - 0.60 % Service aged
> 1.0 % Investigate	> 3.0 % Wet	> 0.60 % Deteriorated



PMU TPID T5 BEFORE 2024-08-24 12.01

=====

CHG - (24/8/2024 12:15:03 PM)

TEST MODE	HUM (50HZ)	OFFSET	CAPACITANCE (930HZ, 140 (RMS))
UST-R	16 NA	1.5 NA	7.0 NF
UST-B	---	---	---
UST-RB	16 NA*	1.5 NA*	7.0 NF*
GST-G	41 NA*	-2.7 NA*	9.9 NF
GSTG-R	57 NA*	-1.2 NA*	2.9 NF*
GSTG-B	41 NA*	-2.7 NA*	9.9 NF*
GSTG-RB	57 NA	-1.2 NA	2.9 NF

*ESTIMATED FROM MEASUREMENTS OF OTHER TEST MODES

HUM CURRENT IS PEAK VALUE OF THE FUNDAMENTAL

1000	2.90904E-09	6.79583E-12	0.233611	0.23361
470	2.91207E-09	7.2483E-12	0.248906	0.248905
220	2.91524E-09	8.26644E-12	0.28356	0.283559
110	2.91859E-09	1.0079E-11	0.345339	0.345337
70	2.92099E-09	1.19196E-11	0.408067	0.408064
40	2.92439E-09	1.52439E-11	0.521267	0.52126
20	2.92948E-09	2.17858E-11	0.743673	0.743653
10	2.93615E-09	3.29546E-11	1.12238	1.1223
5	2.94518E-09	5.23227E-11	1.77656	1.77628

2	2.96289E-09	1.02295E-10	3.45253	3.45047
1	2.98329E-09	1.76169E-10	5.90519	5.89492
0.5	3.01206E-09	3.11425E-10	10.3393	10.2844
0.2	3.06491E-09	6.88954E-10	22.4788	21.9315
0.1	3.12409E-09	1.28825E-09	41.2361	38.1221
0.05	3.21141E-09	2.47406E-09	77.0395	61.029
0.02	3.42953E-09	5.88075E-09	171.474	86.3837
0.01	3.80081E-09	1.13544E-08	298.736	94.8281

=====

CHL - (24/8/2024 12:05:57 PM)

TEST MODE	HUM (50Hz)	OFFSET	CAPACITANCE (930Hz, 140 (RMS))
UST-R	16 nA	1.1 nA	7.0 nF
UST-B	---	---	---
UST-RB	16 nA*	1.1 nA*	7.0 nF*
GST-G	40 nA*	-14 nA*	9.9 nF
GSTG-R	57 nA*	-13 nA*	2.9 nF*
GSTG-B	40 nA*	-14 nA*	9.9 nF*
GSTG-RB	57 nA	-13 nA	2.9 nF

*ESTIMATED FROM MEASUREMENTS OF OTHER TEST MODES

HUM CURRENT IS PEAK VALUE OF THE FUNDAMENTAL

1000	7.03189E-09	1.96269E-11	0.279113	0.279112
470	7.03821E-09	1.99149E-11	0.282954	0.282953

220	7.04668E-09	2.21423E-11	0.314224	0.314222
110	7.05525E-09	2.64397E-11	0.374752	0.374749
70	7.06181E-09	3.07771E-11	0.435825	0.435821
40	7.07061E-09	3.87406E-11	0.54791	0.547902
20	7.08369E-09	5.45985E-11	0.770763	0.770741
10	7.10024E-09	8.18927E-11	1.15338	1.1533
5	7.12201E-09	1.2958E-10	1.81944	1.81914
2	7.16316E-09	2.54783E-10	3.55686	3.55461
1	7.20838E-09	4.43746E-10	6.15597	6.14434
0.5	7.27217E-09	7.95749E-10	10.9424	10.8775
0.2	7.39389E-09	1.78681E-09	24.166	23.4898
0.1	7.52018E-09	3.37893E-09	44.9315	40.9845
0.05	7.71487E-09	6.50477E-09	84.3147	64.4602
0.02	8.12791E-09	1.56557E-08	192.616	88.7519
0.01	8.73274E-09	3.04446E-08	348.626	96.1238
0.005	9.74976E-09	5.95205E-08	610.482	98.6848

=====

CLG - (24/8/2024 12:20:40 PM)

TEST MODE	HUM (50Hz)	OFFSET	CAPACITANCE (930Hz, 140 (RMS))
UST-R	40 nA	1.3 nA	7.0 nF
UST-B	---	---	---
UST-RB	40 nA*	1.3 nA*	7.0 nF*
GST-G	18 nA*	-2.8 nA*	16 nF
GSTG-R	57 nA*	-1.5 nA*	9.3 nF*

GSTG-B 18 NA* -2.8 NA* 16 NF*

GSTG-RB 57 NA -1.5 NA 9.3 NF

*ESTIMATED FROM MEASUREMENTS OF OTHER TEST MODES

HUM CURRENT IS PEAK VALUE OF THE FUNDAMENTAL

1000	9.28019E-09	2.50029E-11	0.269422	0.269421
470	9.2901E-09	2.58697E-11	0.278465	0.278464
220	9.30175E-09	2.87257E-11	0.30882	0.308819
110	9.31309E-09	3.41426E-11	0.366609	0.366606
70	9.32116E-09	3.96387E-11	0.425254	0.425251
40	9.33294E-09	4.9592E-11	0.531365	0.531358
20	9.34987E-09	6.9445E-11	0.742738	0.742717
10	9.37115E-09	1.03672E-10	1.10629	1.10622
5	9.39883E-09	1.6329E-10	1.73735	1.73709
2	9.45118E-09	3.19767E-10	3.38336	3.38142
1	9.509E-09	5.56126E-10	5.84842	5.83845
0.5	9.59194E-09	9.95921E-10	10.3829	10.3274
0.2	9.76331E-09	2.23062E-09	22.8469	22.273
0.1	9.97815E-09	4.19214E-09	42.0132	38.7336
0.05	1.03587E-08	8.00172E-09	77.2467	61.1319
0.02	1.13159E-08	1.87121E-08	165.361	85.5699
0.01	1.29277E-08	3.55988E-08	275.368	93.994




TRANSFORMER TANDELTA TEST REPORT


*SPAJ Electrical
Engineering (M) Sdn. Bhd.*



Tan Delta - Power Transformer

Designation	Test Mode	f (Hz)	U	I eq	C	%TD at 48 °C	ITC2 Corr. Factor	Corr. %TD to 20°C	P eq at 48 °C	% VDF	ITC2
CHG + CHL	GST-GND	50.00	10.00 kV	31.39 mA	9.993 nF	0.489	0.628	0.307	1.537 W	0.02 %	
CHG	GSTg-RB	50.00	10.00 kV	9.197 mA	2.928 nF	0.477	0.628	0.299	438.4 mW	0.01 %	●
CHL	UST-R	50.00	10.01 kV	22.20 mA	7.066 nF	0.494	0.628	0.310	1.097 W	0.02 %	
CLG + CLH	GST-GND	50.00	6.001 kV	49.17 mA	15.65 nF	0.518	0.628	0.325	2.548 W	0.02 %	
CLG	GSTg-RB	50.00	6.004 kV	26.98 mA	8.588 nF	0.545	0.628	0.342	1.470 W	0.02 %	
CLH	UST-R	50.00	6.004 kV	22.20 mA	7.066 nF	0.493	0.628	0.309	1.094 W	0.01 %	





Comment:



TRANSFORMER EXCITATION 10KV TEST REPORT

*SPAJ Electrical
Engineering (M) Sdn. Bhd.*



Tan Delta - Power Transformer Excitation

Connection	Tap	Tap Voltage (V)	f (Hz)	U	I eq	L	P eq at 48 °C
A-B	1	36 307	50.00	10.02 kV	73.05 mA	717.5 H	580.4 W
B-C	1	36 307	50.00	9.978 kV	22.70 mA	2.720 kH	194.5 W
C-A	1	36 307	50.00	9.972 kV	74.04 mA	724.7 H	596.0 W
A-B	2	35 756	50.00	10.01 kV	75.05 mA	697.3 H	595.7 W
B-C	2	35 756	50.00	9.975 kV	23.18 mA	2.682 kH	199.2 W
C-A	2	35 756	50.00	10.00 kV	75.69 mA	709.8 H	609.7 W
A-B	3	35 205	50.00	9.991 kV	76.92 mA	681.8 H	611.3 W
B-C	3	35 205	50.00	9.978 kV	23.72 mA	2.642 kH	204.4 W
C-A	3	35 205	50.00	9.981 kV	77.62 mA	694.3 H	626.3 W
A-B	4	34 654	50.00	10.04 kV	78.88 mA	665.8 H	627.4 W
B-C	4	34 654	50.00	9.978 kV	24.32 mA	2.601 kH	210.2 W
C-A	4	34 654	50.00	10.03 kV	79.50 mA	681.8 H	643.4 W
A-B	5	34 102	50.00	10.05 kV	81.03 mA	649.5 H	645.3 W
B-C	5	34 102	50.00	10.00 kV	24.94 mA	2.571 kH	216.5 W
C-A	5	34 102	50.00	9.999 kV	81.71 mA	665.0 H	662.2 W
A-B	6	33 551	50.00	10.03 kV	83.21 mA	635.5 H	664.5 W
B-C	6	33 551	50.00	10.03 kV	25.62 mA	2.535 kH	223.4 W
C-A	6	33 551	50.00	9.980 kV	84.03 mA	649.5 H	682.6 W
A-B	7	33 000	50.00	9.991 kV	85.59 mA	621.3 H	685.6 W
B-C	7	33 000	50.00	10.02 kV	26.39 mA	2.493 kH	231.0 W
C-A	7	33 000	50.00	10.01 kV	86.32 mA	636.0 H	703.3 W
A-B	8	32 449	50.00	9.994 kV	88.22 mA	605.1 H	708.2 W
B-C	8	32 449	50.00	9.982 kV	28.30 mA	2.111 kH	239.5 W
C-A	8	32 449	50.00	10.03 kV	88.74 mA	623.0 H	725.6 W
A-B	9	31 898	50.00	10.04 kV	91.46 mA	574.3 H	727.5 W
B-C	9	31 898	50.00	10.02 kV	28.96 mA	2.076 kH	245.7 W
C-A	9	31 898	50.00	9.997 kV	92.45 mA	585.1 H	747.4 W
A-B	10	31 347	50.00	9.946 kV	94.14 mA	559.8 H	750.3 W
B-C	10	31 347	50.00	10.00 kV	29.76 mA	2.026 kH	252.7 W
C-A	10	31 347	50.00	10.01 kV	95.05 mA	572.2 H	770.7 W
A-B	11	30 796	50.00	10.01 kV	96.97 mA	545.0 H	774.0 W
B-C	11	30 796	50.00	10.01 kV	30.59 mA	1.988 kH	260.7 W
C-A	11	30 796	50.00	10.04 kV	97.72 mA	558.6 H	793.9 W
A-B	12	30 245	50.00	9.956 kV	100.0 mA	528.7 H	798.6 W
B-C	12	30 245	50.00	9.960 kV	31.51 mA	1.943 kH	269.1 W

Connection	Tap	Tap Voltage (V)	f (Hz)	U	I eq	L	P eq at 48 °C
C-A	12	30 245	50.00	10.04 kV	100.7 mA	545.3 H	820.0 W
A-B	13	29 693	50.00	9.969 kV	103.1 mA	514.9 H	825.1 W
B-C	13	29 693	50.00	10.01 kV	32.47 mA	1.903 kH	278.3 W
C-A	13	29 693	50.00	9.986 kV	104.0 mA	529.7 H	848.6 W
A-B	14	29 142	50.00	10.06 kV	106.4 mA	501.7 H	854.7 W
B-C	14	29 142	50.00	9.974 kV	33.61 mA	1.856 kH	289.1 W
C-A	14	29 142	50.00	9.944 kV	107.4 mA	516.4 H	879.7 W
A-B	15	28 591	50.00	9.972 kV	110.3 mA	485.2 H	886.7 W
B-C	15	28 591	50.00	9.978 kV	34.84 mA	1.812 kH	300.9 W
C-A	15	28 591	50.00	9.982 kV	110.9 mA	503.1 H	910.9 W
A-B	16	28 040	50.00	9.991 kV	114.2 mA	470.9 H	920.6 W
B-C	16	28 040	50.00	9.936 kV	36.34 mA	1.753 kH	314.8 W
C-A	16	28 040	50.00	10.01 kV	114.5 mA	491.8 H	944.7 W

Comment:



TRANSFORMER TURNS RATIO TEST REPORT

*SPAJ Electrical
Engineering (M) Sdn. Bhd.*




Turns ratio measurements

Connection	Tap (P)	Tap Voltage (V)	U	Test frequency	TTR	Measured TTR	Error	I Exc	Phase
A-B / a-n	1	36 307	125.0 V	50.00 Hz	5.717	5.719	0.03 %	2.696 mA	0.0 °
B-C / b-n	1	36 307	125.0 V	50.00 Hz	5.717	5.719	0.03 %	2.123 mA	0.0 °
C-A / c-n	1	36 307	125.0 V	50.00 Hz	5.717	5.719	0.03 %	2.894 mA	0.0 °
A-B / a-n	2	35 756	125.0 V	50.00 Hz	5.630	5.632	0.04 %	2.756 mA	0.0 °
B-C / b-n	2	35 756	125.0 V	50.00 Hz	5.630	5.632	0.04 %	2.179 mA	0.0 °
C-A / c-n	2	35 756	125.0 V	50.00 Hz	5.630	5.632	0.04 %	2.968 mA	0.0 °
A-B / a-n	3	35 205	125.0 V	50.00 Hz	5.543	5.546	0.04 %	2.827 mA	0.0 °
B-C / b-n	3	35 205	125.0 V	50.00 Hz	5.543	5.546	0.04 %	2.227 mA	0.0 °
C-A / c-n	3	35 205	125.0 V	50.00 Hz	5.543	5.546	0.05 %	3.056 mA	0.0 °
A-B / a-n	4	34 654	125.0 V	50.00 Hz	5.457	5.459	0.05 %	2.914 mA	0.0 °
B-C / b-n	4	34 654	125.0 V	50.00 Hz	5.457	5.459	0.05 %	2.283 mA	0.0 °
C-A / c-n	4	34 654	125.0 V	50.00 Hz	5.457	5.459	0.05 %	3.124 mA	0.0 °
A-B / a-n	5	34 102	125.0 V	50.00 Hz	5.370	5.373	0.05 %	2.999 mA	0.0 °
B-C / b-n	5	34 102	125.0 V	50.00 Hz	5.370	5.373	0.06 %	2.344 mA	0.0 °
C-A / c-n	5	34 102	125.0 V	50.00 Hz	5.370	5.373	0.06 %	3.207 mA	0.0 °
A-B / a-n	6	33 551	125.0 V	50.00 Hz	5.283	5.286	0.06 %	3.071 mA	0.0 °
B-C / b-n	6	33 551	125.0 V	50.00 Hz	5.283	5.286	0.06 %	2.408 mA	0.0 °
C-A / c-n	6	33 551	125.0 V	50.00 Hz	5.283	5.286	0.06 %	3.310 mA	0.0 °
A-B / a-n	7	33 000	125.0 V	50.00 Hz	5.196	5.200	0.06 %	3.164 mA	0.0 °
B-C / b-n	7	33 000	125.0 V	50.00 Hz	5.196	5.200	0.07 %	2.474 mA	0.0 °
C-A / c-n	7	33 000	125.0 V	50.00 Hz	5.196	5.200	0.07 %	3.397 mA	0.0 °
A-B / a-n	8	32 449	125.0 V	50.00 Hz	5.109	5.113	0.07 %	3.265 mA	0.0 °
B-C / b-n	8	32 449	125.0 V	50.00 Hz	5.109	5.113	0.08 %	2.547 mA	0.0 °
C-A / c-n	8	32 449	125.0 V	50.00 Hz	5.109	5.113	0.08 %	3.503 mA	0.0 °
A-B / a-n	9	31 898	125.0 V	50.00 Hz	5.023	5.027	0.08 %	3.376 mA	0.0 °
B-C / b-n	9	31 898	125.0 V	50.00 Hz	5.023	5.027	0.08 %	2.632 mA	0.0 °
C-A / c-n	9	31 898	125.0 V	50.00 Hz	5.023	5.027	0.08 %	3.598 mA	0.0 °
A-B / a-n	10	31 347	125.0 V	50.00 Hz	4.936	4.940	0.08 %	3.474 mA	0.0 °
B-C / b-n	10	31 347	125.0 V	50.00 Hz	4.936	4.940	0.09 %	2.713 mA	0.0 °
C-A / c-n	10	31 347	125.0 V	50.00 Hz	4.936	4.940	0.09 %	3.714 mA	0.0 °
A-B / a-n	11	30 796	125.0 V	50.00 Hz	4.849	4.854	0.09 %	3.566 mA	0.0 °
B-C / b-n	11	30 796	125.0 V	50.00 Hz	4.849	4.854	0.10 %	2.800 mA	0.0 °
C-A / c-n	11	30 796	125.0 V	50.00 Hz	4.849	4.854	0.10 %	3.818 mA	0.0 °
A-B / a-n	12	30 245	125.0 V	50.00 Hz	4.762	4.767	0.10 %	3.690 mA	0.0 °
B-C / b-n	12	30 245	125.0 V	50.00 Hz	4.762	4.767	0.11 %	2.885 mA	0.0 °
C-A / c-n	12	30 245	125.0 V	50.00 Hz	4.762	4.767	0.11 %	3.925 mA	0.0 °
A-B / a-n	13	29 693	125.0 V	50.00 Hz	4.675	4.681	0.11 %	3.800 mA	0.0 °
B-C / b-n	13	29 693	125.0 V	50.00 Hz	4.675	4.681	0.12 %	2.975 mA	0.0 °

Connection	Tap (P)	Tap Voltage (V)	U	Test frequency	TTR	Measured TTR	Error	I Exc	Phase
C-A / c-n	13	29 693	125.0 V	50.00 Hz	4.675	4.681	0.12 %	4.055 mA	0.0 °
A-B / a-n	14	29 142	125.0 V	50.00 Hz	4.589	4.594	0.12 %	3.916 mA	0.0 °
B-C / b-n	14	29 142	125.0 V	50.00 Hz	4.589	4.594	0.12 %	3.060 mA	0.0 °
C-A / c-n	14	29 142	125.0 V	50.00 Hz	4.589	4.594	0.12 %	4.191 mA	0.0 °
A-B / a-n	15	28 591	125.0 V	50.00 Hz	4.502	4.507	0.12 %	4.063 mA	0.0 °
B-C / b-n	15	28 591	125.0 V	50.00 Hz	4.502	4.508	0.13 %	3.152 mA	0.0 °
C-A / c-n	15	28 591	125.0 V	50.00 Hz	4.502	4.508	0.13 %	4.318 mA	0.0 °
A-B / a-n	16	28 040	125.0 V	50.00 Hz	4.415	4.421	0.13 %	4.191 mA	0.0 °
B-C / b-n	16	28 040	125.0 V	50.00 Hz	4.415	4.421	0.14 %	3.259 mA	0.0 °
C-A / c-n	16	28 040	125.0 V	50.00 Hz	4.415	4.421	0.14 %	4.458 mA	0.0 °

Comment:





**SPAJ Electrical
Engineering (M) Sdn. Bhd.**

RECOGNIZED AND CERTIFIED USER OF **Megger**



TRANSFORMER DC WINDING RESISTANCE TEST REPORT

***SPAJ Electrical
Engineering (M) Sdn. Bhd.***




HV Winding resistance measurements

Connection	▼ Tap (P)	Current	48°C Resistance corrected to 75°C	Stability	Variation	Continuity
A-B	1	9.995 A	157.4 mΩ	98.23 %	---	✓
B-C	1	10.02 A	155.4 mΩ	99.76 %	---	✓
C-A	1	10.00 A	154.8 mΩ	99.40 %	1.65 %	✓
A-B	2	10.03 A	152.3 mΩ	99.47 %	---	✓
B-C	2	10.01 A	152.4 mΩ	99.67 %	---	✓
C-A	2	9.998 A	151.3 mΩ	99.13 %	0.76 %	✓
A-B	3	9.999 A	149.1 mΩ	99.87 %	---	✓
B-C	3	10.01 A	149.9 mΩ	99.99 %	---	✓
C-A	3	10.00 A	148.1 mΩ	99.04 %	1.21 %	✓
A-B	4	9.985 A	146.3 mΩ	98.17 %	---	✓
B-C	4	10.01 A	146.9 mΩ	99.77 %	---	✓
C-A	4	10.00 A	145.3 mΩ	99.25 %	1.15 %	✓
A-B	5	10.02 A	142.2 mΩ	99.24 %	---	✓
B-C	5	10.01 A	144.1 mΩ	99.71 %	---	✓
C-A	5	10.01 A	142.6 mΩ	99.57 %	1.34 %	✓
A-B	6	9.992 A	141.3 mΩ	99.15 %	---	✓
B-C	6	10.02 A	141.6 mΩ	99.96 %	---	✓
C-A	6	10.00 A	140.0 mΩ	99.14 %	1.14 %	✓
A-B	7	9.999 A	138.7 mΩ	98.81 %	---	✓
B-C	7	10.00 A	138.5 mΩ	99.74 %	---	✓
C-A	7	9.999 A	137.3 mΩ	98.80 %	1.03 %	✓
A-B	8	10.00 A	134.6 mΩ	99.06 %	---	✓
B-C	8	10.01 A	135.0 mΩ	99.75 %	---	✓
C-A	8	9.999 A	133.9 mΩ	99.79 %	0.79 %	✓
A-B	9	10.00 A	138.2 mΩ	99.52 %	---	✓
B-C	9	10.01 A	138.6 mΩ	99.96 %	---	✓
C-A	9	9.999 A	137.4 mΩ	98.56 %	0.87 %	✓
A-B	10	10.03 A	141.3 mΩ	98.34 %	---	✓
B-C	10	10.01 A	141.4 mΩ	99.76 %	---	✓
C-A	10	10.01 A	140.4 mΩ	99.73 %	0.76 %	✓
A-B	11	10.01 A	144.0 mΩ	99.72 %	---	✓
B-C	11	10.01 A	144.2 mΩ	99.95 %	---	✓
C-A	11	10.00 A	142.7 mΩ	99.43 %	1.06 %	✓
A-B	12	10.01 A	146.8 mΩ	99.80 %	---	✓
B-C	12	10.01 A	146.8 mΩ	99.79 %	---	✓
C-A	12	10.00 A	145.5 mΩ	99.72 %	0.90 %	✓
A-B	13	10.00 A	149.6 mΩ	99.75 %	---	✓

Connection	▼ Tap (P)	Current	48°C Resistance corrected to 75°C	Stability	Variation	Continuity
B-C	13	10.04 A	149.7 mΩ	99.47 %	---	✓
C-A	13	10.00 A	148.2 mΩ	99.59 %	1.01 %	✓
A-B	14	10.00 A	152.4 mΩ	99.76 %	---	✓
B-C	14	10.01 A	152.2 mΩ	99.70 %	---	✓
C-A	14	10.00 A	150.7 mΩ	99.55 %	1.13 %	✓
A-B	15	10.00 A	155.2 mΩ	99.34 %	---	✓
B-C	15	10.00 A	154.9 mΩ	99.81 %	---	✓
C-A	15	10.00 A	153.6 mΩ	99.73 %	1.05 %	✓
A-B	16	10.01 A	157.8 mΩ	99.86 %	---	✓
B-C	16	10.00 A	158.7 mΩ	99.05 %	---	✓
C-A	16	10.01 A	156.1 mΩ	98.95 %	1.71 %	✓


Comment:





Demag measurements

Designation	Current	Time	Remanence before demag	Remanence after demag
B-C	0.000 A	28.00 s	19.94 %	<1 %



Comment:



LV Winding resistance measurement


Connection	Tap (S)	Current	48°C Resistance corrected to 75°C	Stability	Variation
a-n	1	10.00 A	6.884 mΩ	99.49 %	---
b-n	1	9.999 A	7.423 mΩ	99.87 %	---
c-n	1	10.00 A	6.953 mΩ	99.55 %	7.59 %

Comment:



Demag measurements

Designation	Current	Time	Remanence before demag	Remanence after demag
B-C	0.000 A	14.81 s	60.51 %	<1 %



Comment:



TRANSFORMER OLTC DYNAMIC RESISTANCE TEST REPORT

*SPAJ Electrical
Engineering (M) Sdn. Bhd.*

On Load Tap Changer Measurements

Software configuration


OLTC Type		Taps on		Secondary Side		
Non-vacuum R		Primary		Open Circuit		
Connection	▼ Transition	t start	t	Ripple	Slope	Continuity
A-B / a-n	1 → 2	5.164 s	61.5 ms	3.180 %	2.583 A/s	✓
A-B / a-n	2 → 3	3.775 s	62.1 ms	3.392 %	2.731 A/s	✓
A-B / a-n	3 → 4	3.635 s	61.1 ms	3.349 %	2.739 A/s	✓
A-B / a-n	4 → 5	3.613 s	61.9 ms	3.487 %	2.803 A/s	✓
A-B / a-n	5 → 6	3.616 s	61.3 ms	3.499 %	2.831 A/s	✓
A-B / a-n	6 → 7	3.653 s	60.7 ms	3.586 %	2.942 A/s	✓
A-B / a-n	7 → 8	7.393 s	61.9 ms	3.521 %	2.840 A/s	✓
A-B / a-n	8 → 9	4.267 s	60.1 ms	5.041 %	4.190 A/s	✓
A-B / a-n	9 → 10	3.933 s	60.5 ms	3.590 %	2.952 A/s	✓
A-B / a-n	10 → 11	3.747 s	61.7 ms	3.805 %	3.086 A/s	✓
A-B / a-n	11 → 12	3.664 s	60.9 ms	3.683 %	2.997 A/s	✓
A-B / a-n	12 → 13	4.105 s	60.8 ms	3.803 %	3.123 A/s	✓
A-B / a-n	13 → 14	3.563 s	60.6 ms	3.857 %	3.180 A/s	✓
A-B / a-n	14 → 15	3.606 s	59.8 ms	3.893 %	3.250 A/s	✓
A-B / a-n	15 → 16	3.686 s	59.1 ms	4.039 %	3.432 A/s	✓
A-B / a-n	--	---	---	---	---	✓
B-C / b-n	16 → 15	4.602 s	60.7 ms	9.416 %	7.750 A/s	✓
B-C / b-n	15 → 14	4.285 s	60.5 ms	8.968 %	7.208 A/s	✓
B-C / b-n	14 → 13	4.039 s	59.7 ms	8.636 %	7.220 A/s	✓
B-C / b-n	13 → 12	4.431 s	59.9 ms	8.564 %	7.139 A/s	✓
B-C / b-n	12 → 11	3.749 s	59.8 ms	8.387 %	6.991 A/s	✓
B-C / b-n	11 → 10	3.916 s	60.8 ms	8.357 %	6.857 A/s	✓
B-C / b-n	10 → 9	3.924 s	61.6 ms	8.293 %	6.741 A/s	✓
B-C / b-n	9 → 8	3.916 s	61.5 ms	8.080 %	6.550 A/s	✓
B-C / b-n	8 → 7	4.19 s	57.4 ms	6.027 %	5.251 A/s	✓
B-C / b-n	7 → 6	4.067 s	60.6 ms	7.589 %	6.257 A/s	✓
B-C / b-n	6 → 5	4.627 s	60.1 ms	7.470 %	6.215 A/s	✓
B-C / b-n	5 → 4	4.511 s	60.4 ms	7.327 %	6.054 A/s	✓
B-C / b-n	4 → 3	4.061 s	59.9 ms	7.271 %	6.057 A/s	✓
B-C / b-n	3 → 2	3.835 s	60.2 ms	7.197 %	5.971 A/s	✓
B-C / b-n	2 → 1	4.287 s	61.4 ms	7.162 %	5.827 A/s	✓
B-C / b-n	--	---	---	---	---	✓
C-A / c-n	1 → 2	4.348 s	62.4 ms	3.165 %	2.519 A/s	✓
C-A / c-n	2 → 3	3.793 s	60.9 ms	3.280 %	2.683 A/s	✓
C-A / c-n	3 → 4	3.602 s	61.6 ms	3.405 %	2.744 A/s	✓
C-A / c-n	4 → 5	3.823 s	62.1 ms	3.481 %	2.785 A/s	✓
C-A / c-n	5 → 6	3.761 s	61.2 ms	3.565 %	2.918 A/s	✓
C-A / c-n	6 → 7	3.523 s	63.4 ms	3.629 %	2.861 A/s	✓
C-A / c-n	7 → 8	3.594 s	60.8 ms	3.542 %	2.900 A/s	✓
C-A / c-n	8 → 9	3.727 s	60.5 ms	5.375 %	4.433 A/s	✓
C-A / c-n	9 → 10	3.723 s	62.7 ms	3.876 %	3.091 A/s	✓

Connection	▼ Transition	t start	t	Ripple	Slope	Continuity
C-A / c-n	10 → 11	3.842 s	60.2 ms	3.786 %	3.145 A/s	✓
C-A / c-n	11 → 12	3.663 s	59.8 ms	3.833 %	3.213 A/s	✓
C-A / c-n	12 → 13	3.775 s	60.4 ms	3.844 %	3.172 A/s	✓
C-A / c-n	13 → 14	3.674 s	60 ms	3.923 %	3.268 A/s	✓
C-A / c-n	14 → 15	4.152 s	61 ms	4.071 %	3.316 A/s	✓
C-A / c-n	15 → 16	3.982 s	59.5 ms	4.014 %	3.371 A/s	✓
C-A / c-n	--	---	---	---	---	✓


Connection	▼ Tap (P)	Tap Voltage (V)	Current	48°C Resistance corrected to 75°C	Stability	Variation
A-B / a-n	1	36 310	5.000 A	154.5 mΩ	99.49 %	---
A-B / a-n	2	35 759	4.998 A	150.8 mΩ	98.91 %	---
A-B / a-n	3	35 209	4.997 A	147.8 mΩ	99.01 %	---
A-B / a-n	4	34 658	4.997 A	145.2 mΩ	98.85 %	---
A-B / a-n	5	34 107	5.007 A	144.4 mΩ	98.44 %	---
A-B / a-n	6	33 557	5.000 A	139.5 mΩ	99.68 %	---
A-B / a-n	7	33 006	5.000 A	136.9 mΩ	99.40 %	---
A-B / a-n	8	32 455	5.000 A	133.3 mΩ	99.21 %	---
A-B / a-n	9	31 905	5.001 A	137.1 mΩ	99.97 %	---
A-B / a-n	10	31 354	5.000 A	139.8 mΩ	99.97 %	---
A-B / a-n	11	30 803	5.001 A	142.6 mΩ	99.82 %	---
A-B / a-n	12	30 253	5.000 A	145.4 mΩ	99.92 %	---
A-B / a-n	13	29 702	5.001 A	149.5 mΩ	98.44 %	---
A-B / a-n	14	29 151	4.998 A	150.8 mΩ	99.35 %	---
A-B / a-n	15	28 601	4.998 A	154.0 mΩ	99.08 %	---
A-B / a-n	16	28 050	4.995 A	156.0 mΩ	99.10 %	---
B-C / b-n	16	28 050	5.000 A	157.3 mΩ	99.19 %	---
B-C / b-n	15	28 601	4.996 A	153.7 mΩ	99.67 %	---
B-C / b-n	14	29 151	5.000 A	152.6 mΩ	99.37 %	---
B-C / b-n	13	29 702	5.002 A	149.0 mΩ	99.84 %	---
B-C / b-n	12	30 253	5.001 A	146.3 mΩ	99.70 %	---
B-C / b-n	11	30 803	5.000 A	143.5 mΩ	99.13 %	---
B-C / b-n	10	31 354	4.997 A	139.9 mΩ	99.68 %	---
B-C / b-n	9	31 905	5.002 A	136.9 mΩ	99.35 %	---
B-C / b-n	8	32 455	4.999 A	133.3 mΩ	99.49 %	---
B-C / b-n	7	33 006	5.001 A	136.8 mΩ	99.31 %	---
B-C / b-n	6	33 557	5.000 A	140.2 mΩ	99.96 %	---
B-C / b-n	5	34 107	5.000 A	143.2 mΩ	99.47 %	---
B-C / b-n	4	34 658	4.999 A	145.6 mΩ	99.89 %	---
B-C / b-n	3	35 209	4.999 A	148.7 mΩ	99.32 %	---
B-C / b-n	2	35 759	5.000 A	151.3 mΩ	99.61 %	---

Connection	▼ Tap (P)	Tap Voltage (V)	Current	48°C Resistance corrected to 75°C	Stability	Variation
B-C / b-n	1	36 310	4.999 A	154.1 mΩ	99.87 %	---
C-A / c-n	1	36 310	5.000 A	153.9 mΩ	99.70 %	0.35 %
C-A / c-n	2	35 759	4.998 A	151.1 mΩ	98.81 %	0.35 %
C-A / c-n	3	35 209	4.998 A	148.2 mΩ	98.72 %	0.57 %
C-A / c-n	4	34 658	5.000 A	145.3 mΩ	99.90 %	0.25 %
C-A / c-n	5	34 107	5.000 A	142.5 mΩ	99.98 %	1.30 %
C-A / c-n	6	33 557	5.000 A	139.6 mΩ	99.71 %	0.49 %
C-A / c-n	7	33 006	5.000 A	136.9 mΩ	99.79 %	0.07 %
C-A / c-n	8	32 455	5.000 A	133.5 mΩ	99.43 %	0.14 %
C-A / c-n	9	31 905	5.000 A	137.0 mΩ	99.76 %	0.16 %
C-A / c-n	10	31 354	5.000 A	139.8 mΩ	99.99 %	0.11 %
C-A / c-n	11	30 803	5.000 A	142.6 mΩ	99.99 %	0.68 %
C-A / c-n	12	30 253	5.000 A	145.4 mΩ	99.79 %	0.65 %
C-A / c-n	13	29 702	4.999 A	148.3 mΩ	99.06 %	0.78 %
C-A / c-n	14	29 151	5.000 A	150.6 mΩ	99.56 %	1.32 %
C-A / c-n	15	28 601	4.999 A	153.4 mΩ	99.56 %	0.39 %
C-A / c-n	16	28 050	4.999 A	156.3 mΩ	99.42 %	0.86 %


WRM




Ripple




Slope




Dynamic Current



Dynamic Current




Dynamic Current



Demag measurements

Designation	Current	Time	Remanence before demag	Remanence after demag
B-C	0.000 A	27.27 s	19.28 %	<1 %



Comment:



**SPAJ Electrical
Engineering (M) Sdn. Bhd.**

RECOGNIZED AND CERTIFIED USER OF **Megger**



TRANSFORMER INSULATION RESISTANCE TEST REPORT

*SPAJ Electrical
Engineering (M) Sdn. Bhd.*



**SPAJ Electrical
Engineering (M) Sdn. Bhd.**

TEST CERTIFICATE
POWER TRANSFORMER TEST

RECOGNIZED AND CERTIFIED USER OF **Megger**

Client : TENAGA NASIONAL BERHAD	Main Contractor : MALAYSIA TRANSFORMER MANUFACTURING SDN BHD
Station : PMU TAIPIING INDUSTRI (TPID)	Manufacture year: 1997
Circuit : 33/11KV MTM TRANSFORMER :5	Serial No.: P/194/30007
BAY ID: TX5	

INSULATION RESISTANCE & POLIRIZATION TEST

For Tr. Winding

1. 5kV Megger Insulation Reading

1) TNB Standards Insulation = 1 G OHMS

2) Polarization Index = (R 10 M/ R1M)

BEFORE SERVICE:

<u>MAINTANANCE :</u>									
TRANSFORMER INSULATION									
<u>1 Min Reading :</u>					<u>10 Min Reading :</u>			<u>Polarization</u>	
								<u>Index > 1.2</u>	
HV To E :	535	MΩ			HV To E :	650	MΩ	1.214953	
LV To E :	420	MΩ			LV To E :	510	MΩ	1.214286	
HVTo LV:	420	MΩ			HVTo LV:	520	MΩ	1.238095	

NOTE: AMBIENT TEMPERATURE: 36 °C

OIL TEMPERATURE: 48 °C

TIME : 12.20 PM

Tested by:	Witnessed by:	Verified by :	ESE COMMENT:
Name: VICKNESH Dept: Tester	Name: Mr. ARIF Dept: TNB	Name: Dept:	
Date: 24/08/2024	Date: 24/08/2024	Date: 24/08/2024	

TRANSFORMER TESTING REPORTS

Location: PMU TPID

Job: T5 AFTER SERVICE

Date: 28/08/2024

TRANSFORMER NO	: 05
SERIAL NO	: P/194/30007
VOLTAGE	: 33000/11000
KVA	: 30000
MANUFACTURE	: MTM
YEAR	: 1997
TESTING DATE	: 28/08/2024

TEST PERFORMED

S.NO .	TITLE
1	FREQUENCY DOMAIN SPECTROSCOPY(FDS)
2	TANDELTA WINDING
3	EXCITATION CURRENT 10KV
4	TURN RATIO MEASUREMENT
5	DC WINDING RESISTANCE
6	OLTC DYNAMIC CURRENT MEASUREMENT
7	INSULATION RESISTANCE / POLARIZATION INDEX

TEST EQUIPMENT USED :

- 1. MEGGER IDAX 300**
- 2. MEGGER TDX 120**
- 3. MEGGER TRAX 220**
- 4. MEGGER MIT515 INSULATION TESTER,**

TESTING PERFORMED BY:

- 1. VICKNESH A/L SUBRAMANIAM**
- 2. GOBINATH RAJU**
- 3. SAKTHI**



TRANSFORMER FREQUENCY DOMAIN SPECTROSCOPY (FDS) TEST REPORT

*SPAJ Electrical
Engineering (M) Sdn. Bhd.*

IDAX Measurement Report

General

Company:	MTM
Division:	PERAK
Location:	PMU TPID T5
Date:	28/8/2024

Test conditions

Ambient temperature, °C:	36
Ambient %RH:	70
Object temperature, °C:	40
Weather:	SUNNY
Tester:	VICKNESH


Test object information

Test object:	Two Winding Transformer
Designation:	PMU TPID T5 AFTER
Manufacturer:	MTM
Type:	NT1
Core type:	Core
Serial no:	P/194/30007
Coolant:	Mineral Oil
Cooling class:	ONAN/ONAF
Voltage (kV):	33/11
MVA:	30
Vector group:	DYN11
Frequency:	50

Insulation assessment(CHG)

Measurement	Voltage (Vrms)	Freq (Hz)	C (pF)	%TD meas	%TD @ 20°C
CHG	140	50	2926	0.335	0.249


Analysis results		
%TD @ 50 Hz & 20°C	Moisture %(wt/wt)	Liquid %TD @ 50 Hz & 25°C
0.249	2.2	0.022
< 0.30 % As new	< 1.0 % As new	< 0.0060 % As new
0.30 - 0.50 % Good	1.0 - 2.0 % Dry	0.0060 - 0.060 % Good
0.50 - 1.0 % Deteriorated	2.0 - 3.0 % Moderately wet	0.060 - 0.60 % Service aged
> 1.0 % Investigate	> 3.0 % Wet	> 0.60 % Deteriorated



Insulation assessment(CHL)

Measurement	Voltage (Vrms)	Freq (Hz)	C (pF)	%TD meas	%TD @ 20°C
CHL	140	50	7072	0.325	0.262


Analysis results		
%TD @ 50 Hz & 20°C	Moisture %(wt/wt)	Liquid %TD @ 50 Hz & 25°C
0.262	1.9	0.024
< 0.30 % As new	< 1.0 % As new	< 0.0060 % As new
0.30 - 0.50 % Good	1.0 - 2.0 % Dry	0.0060 - 0.060 % Good
0.50 - 1.0 % Deteriorated	2.0 - 3.0 % Moderately wet	0.060 - 0.60 % Service aged
> 1.0 % Investigate	> 3.0 % Wet	> 0.60 % Deteriorated



Insulation assessment(CLG)

Measurement	Voltage (Vrms)	Freq (Hz)	C (pF)	%TD meas	%TD @ 20°C
CLG	140	50	9301	0.328	0.289

Analysis results		
%TD @ 50 Hz & 20°C	Moisture %(wt/wt)	Liquid %TD @ 50 Hz & 25°C
0.289	1.7	0.024
< 0.30 % As new	< 1.0 % As new	< 0.0060 % As new
0.30 - 0.50 % Good	1.0 - 2.0 % Dry	0.0060 - 0.060 % Good
0.50 - 1.0 % Deteriorated	2.0 - 3.0 % Moderately wet	0.060 - 0.60 % Service aged
> 1.0 % Investigate	> 3.0 % Wet	> 0.60 % Deteriorated



PMU TPID T5 AFTER 2024-08-28 09.14

CHG - (28/8/2024 10:14:27 AM)

TEST MODE	HUM (50HZ)	OFFSET	CAPACITANCE(930HZ, I40 (RMS))
UST-R	24 NA	-7.6 NA	7.0 NF
UST-B	---	---	---
UST-RB	24 NA*	-7.6 NA*	7.0 NF*
GST-G	48 NA*	3.5 NA*	10.0 NF
GSTG-R	72 NA*	-4.2 NA*	2.9 NF*
GSTG-B	48 NA*	3.5 NA*	10.0 NF*
GSTG-RB	72 NA	-4.2 NA	2.9 NF

*ESTIMATED FROM MEASUREMENTS OF OTHER TEST MODES

HUM CURRENT IS PEAK VALUE OF THE FUNDAMENTAL

1000	2.91279E-09	7.15627E-12	0.245684	0.245683
470	2.91594E-09	6.9705E-12	0.239048	0.239048
220	2.91898E-09	7.17434E-12	0.245783	0.245782
110	2.92198E-09	7.93242E-12	0.271474	0.271473
70	2.924E-09	8.8132E-12	0.301409	0.301408
40	2.92664E-09	1.0496E-11	0.358637	0.358635
20	2.93037E-09	1.38906E-11	0.474021	0.474015
10	2.93508E-09	1.9653E-11	0.669589	0.669574
5	2.94087E-09	2.97375E-11	1.01118	1.01113

2	2.9515E-09	5.58808E-11	1.8933	1.89296
1	2.96348E-09	9.46764E-11	3.19478	3.19315
0.5	2.98058E-09	1.65302E-10	5.54596	5.53745
0.2	3.00993E-09	3.63899E-10	12.09	12.0026
0.1	3.03684E-09	6.80952E-10	22.423	21.8797
0.05	3.06795E-09	1.30019E-09	42.3798	39.0203
0.02	3.20929E-09	3.01557E-09	93.9637	68.477
0.01	3.40883E-09	5.84689E-09	171.522	86.3898

=====

CHL - (28/8/2024 10:05:22 AM)

TEST MODE	HUM (50HZ)	OFFSET	CAPACITANCE (930HZ, 140 (RMS))
UST-R	21 NA	308 PA	7.0 NF
UST-B	---	---	---
UST-RB	21 NA*	308 PA*	7.0 NF*
GST-G	44 NA*	-1.0 NA*	10.0 NF
GSTG-R	65 NA*	-735 PA*	2.9 NF*
GSTG-B	44 NA*	-1.0 NA*	10.0 NF*
GSTG-RB	65 NA	-735 PA	2.9 NF

*ESTIMATED FROM MEASUREMENTS OF OTHER TEST MODES

HUM CURRENT IS PEAK VALUE OF THE FUNDAMENTAL

5	2.94087E-09	2.97375E-11	1.01118	1.01113
---	-------------	-------------	---------	---------

470	7.04741E-09	1.88324E-11	0.267225	0.267224
220	7.05545E-09	1.86166E-11	0.263861	0.26386
110	7.06274E-09	1.96754E-11	0.27858	0.278579
70	7.06795E-09	2.11524E-11	0.299272	0.29927
40	7.07436E-09	2.42694E-11	0.343061	0.343059
20	7.08304E-09	3.10011E-11	0.437681	0.437677
10	7.09307E-09	4.30847E-11	0.607419	0.607408
5	7.10537E-09	6.46988E-11	0.910562	0.910524
2	7.12654E-09	1.22424E-10	1.71786	1.71761
1	7.14815E-09	2.10592E-10	2.9461	2.94483
0.5	7.17728E-09	3.76865E-10	5.25081	5.24359
0.2	7.23344E-09	8.51201E-10	11.7676	11.6869
0.1	7.29784E-09	1.61574E-09	22.14	21.6166
0.05	7.39501E-09	3.10372E-09	41.9705	38.7001
0.02	7.73369E-09	7.45685E-09	96.4204	69.4105
0.01	8.26046E-09	1.44834E-08	175.334	86.865
0.005	9.1881E-09	2.78632E-08	303.253	94.9697

=====

CLG - (28/8/2024 10:20:01 AM)

TEST MODE	HUM (50HZ)	OFFSET	CAPACITANCE(930HZ, 140 (RMS))
UST-R	45 NA	-1.9 NA	7.0 NF
UST-B	---	---	---
UST-RB	45 NA*	-1.9 NA*	7.0 NF*

GST-G	24 NA*	2.0 NA*	16 NF
GSTG-R	69 NA*	163 PA*	9.3 NF*
GSTG-B	24 NA*	2.0 NA*	16 NF*
GSTG-RB	69 NA	163 PA	9.3 NF

*ESTIMATED FROM MEASUREMENTS OF OTHER TEST MODES

HUM CURRENT IS PEAK VALUE OF THE FUNDAMENTAL

1000	9.25527E-09	2.75321E-11	0.297475	0.297474
470	9.2666E-09	2.60401E-11	0.28101	0.281009
220	9.27843E-09	2.56778E-11	0.276748	0.276747
110	9.28879E-09	2.67853E-11	0.288362	0.288361
70	9.29548E-09	2.84291E-11	0.305838	0.305837
40	9.30458E-09	3.19128E-11	0.34298	0.342978
20	9.31618E-09	3.96444E-11	0.425543	0.425539
10	9.32929E-09	5.38548E-11	0.577266	0.577257
5	9.34495E-09	7.92927E-11	0.848508	0.848478
2	9.37181E-09	1.47179E-10	1.57044	1.57025
1	9.39922E-09	2.50868E-10	2.66903	2.66808
0.5	9.43649E-09	4.45472E-10	4.72074	4.71549
0.2	9.50972E-09	9.9738E-10	10.488	10.4308
0.1	9.59831E-09	1.88398E-09	19.6283	19.2607
0.05	9.75636E-09	3.62349E-09	37.1398	34.8161
0.02	1.03372E-08	8.52178E-09	82.4382	63.6099
0.01	1.16569E-08	1.61236E-08	138.318	81.0391




TRANSFORMER TANDELTA TEST REPORT


*SPAJ Electrical
Engineering (M) Sdn. Bhd.*



Tan Delta - Power Transformer

Designation	Test Mode	f (Hz)	U	I eq	C	%TD at 38 °C	ITC2 Corr. Factor	Corr. %TD to 20°C	P eq at 38 °C	% VDF	ITC2
CHG + CHL	GST-GND	50.00	10.00 kV	31.41 mA	9.997 nF	0.333	0.856	0.285	1.045 W	0.01 %	
CHG	GSTg-RB	50.00	10.01 kV	9.198 mA	2.928 nF	0.337	0.856	0.288	309.7 mW	0.01 %	●
CHL	UST-R	50.00	10.00 kV	22.21 mA	7.069 nF	0.330	0.856	0.282	731.9 mW	0.01 %	
CLG + CLH	GST-GND	50.00	6.601 kV	49.10 mA	15.63 nF	0.350	0.856	0.299	1.716 W	0.02 %	
CLG	GSTg-RB	50.00	6.606 kV	26.89 mA	8.560 nF	0.366	0.856	0.313	984.6 mW	0.02 %	
CLH	UST-R	50.00	6.603 kV	22.21 mA	7.069 nF	0.330	0.856	0.282	732.3 mW	0.01 %	





Comment:



**SPAJ Electrical
Engineering (M) Sdn. Bhd.**

RECOGNIZED AND CERTIFIED USER OF **Megger**



TRANSFORMER EXCITATION 10KV TEST REPORT

*SPAJ Electrical
Engineering (M) Sdn. Bhd.*



Tan Delta - Power Transformer Excitation

Connection	Tap	Tap Voltage (V)	f (Hz)	U	I eq	L	P eq at 38 °C
A-B	1	36 307	50.00	10.06 kV	69.79 mA	704.6 H	531.9 W
B-C	1	36 307	50.00	9.986 kV	31.35 mA	1.619 kH	244.2 W
C-A	1	36 307	50.00	10.00 kV	66.22 mA	769.4 H	517.0 W
A-B	2	35 756	50.00	10.01 kV	71.49 mA	686.6 H	544.2 W
B-C	2	35 756	50.00	9.977 kV	32.02 mA	1.592 kH	250.1 W
C-A	2	35 756	50.00	10.03 kV	67.46 mA	756.1 H	527.1 W
A-B	3	35 205	50.00	10.03 kV	73.25 mA	670.0 H	557.5 W
B-C	3	35 205	50.00	9.990 kV	32.74 mA	1.564 kH	256.4 W
C-A	3	35 205	50.00	10.03 kV	69.05 mA	740.9 H	540.5 W
A-B	4	34 654	50.00	10.03 kV	75.15 mA	653.9 H	572.6 W
B-C	4	34 654	50.00	9.993 kV	33.53 mA	1.536 kH	263.6 W
C-A	4	34 654	50.00	9.969 kV	70.87 mA	724.1 H	555.8 W
A-B	5	34 102	50.00	10.01 kV	77.17 mA	638.8 H	589.3 W
B-C	5	34 102	50.00	10.03 kV	34.33 mA	1.509 kH	270.9 W
C-A	5	34 102	50.00	9.982 kV	72.67 mA	708.8 H	571.3 W
A-B	6	33 551	50.00	10.02 kV	79.22 mA	624.2 H	606.3 W
B-C	6	33 551	50.00	10.03 kV	35.21 mA	1.483 kH	279.1 W
C-A	6	33 551	50.00	9.991 kV	74.54 mA	694.2 H	587.7 W
A-B	7	33 000	50.00	9.955 kV	81.54 mA	608.8 H	625.7 W
B-C	7	33 000	50.00	9.973 kV	36.22 mA	1.455 kH	288.6 W
C-A	7	33 000	50.00	10.03 kV	76.48 mA	680.4 H	605.0 W
A-B	8	32 449	50.00	10.01 kV	83.66 mA	595.9 H	643.8 W
B-C	8	32 449	50.00	9.977 kV	37.24 mA	1.429 kH	298.4 W
C-A	8	32 449	50.00	9.991 kV	78.65 mA	665.7 H	624.5 W
A-B	9	31 898	50.00	10.03 kV	85.91 mA	582.9 H	663.2 W
B-C	9	31 898	50.00	9.977 kV	39.87 mA	1.264 kH	309.1 W
C-A	9	31 898	50.00	10.03 kV	80.86 mA	651.6 H	644.4 W
A-B	10	31 347	50.00	10.01 kV	89.54 mA	549.6 H	682.8 W
B-C	10	31 347	50.00	9.949 kV	40.91 mA	1.235 kH	317.8 W
C-A	10	31 347	50.00	10.01 kV	84.59 mA	606.2 H	663.2 W
A-B	11	30 796	50.00	9.989 kV	92.08 mA	535.1 H	702.9 W
B-C	11	30 796	50.00	10.05 kV	41.90 mA	1.214 kH	326.8 W
C-A	11	30 796	50.00	10.01 kV	86.94 mA	592.7 H	683.7 W
A-B	12	30 245	50.00	10.02 kV	94.53 mA	523.7 H	724.0 W
B-C	12	30 245	50.00	10.01 kV	43.09 mA	1.188 kH	337.4 W

Connection	Tap	Tap Voltage (V)	f (Hz)	U	I eq	L	P eq at 38 °C
C-A	12	30 245	50.00	10.03 kV	89.34 mA	579.2 H	704.4 W
A-B	13	29 693	50.00	10.00 kV	97.35 mA	511.0 H	748.1 W
B-C	13	29 693	50.00	10.02 kV	44.34 mA	1.163 kH	348.7 W
C-A	13	29 693	50.00	9.986 kV	92.03 mA	565.8 H	728.3 W
A-B	14	29 142	50.00	9.995 kV	100.2 mA	498.7 H	771.9 W
B-C	14	29 142	50.00	9.974 kV	45.75 mA	1.136 kH	361.8 W
C-A	14	29 142	50.00	9.960 kV	94.89 mA	551.1 H	752.9 W
A-B	15	28 591	50.00	9.963 kV	103.4 mA	485.1 H	798.8 W
B-C	15	28 591	50.00	9.989 kV	47.21 mA	1.112 kH	375.5 W
C-A	15	28 591	50.00	10.02 kV	97.69 mA	539.8 H	778.9 W
A-B	16	28 040	50.00	10.04 kV	106.4 mA	474.1 H	826.0 W
B-C	16	28 040	50.00	10.04 kV	48.95 mA	1.086 kH	392.1 W
C-A	16	28 040	50.00	10.00 kV	100.9 mA	526.7 H	807.7 W

Comment:



TRANSFORMER TURNS RATIO TEST REPORT

*SPAJ Electrical
Engineering (M) Sdn. Bhd.*




Turns ratio measurements

Connection	Tap (P)	Tap Voltage (V)	U	Test frequency	TTR	Measured TTR	Error	I Exc	Phase
A-B / a-n	1	36 307	125.0 V	50.00 Hz	5.717	5.717	0.00 %	2.892 mA	0.0 °
B-C / b-n	1	36 307	125.0 V	50.00 Hz	5.717	5.718	0.01 %	2.196 mA	0.0 °
C-A / c-n	1	36 307	125.0 V	50.00 Hz	5.717	5.718	0.02 %	3.063 mA	0.0 °
A-B / a-n	2	35 756	125.0 V	50.00 Hz	5.630	5.631	0.01 %	2.958 mA	0.0 °
B-C / b-n	2	35 756	125.0 V	50.00 Hz	5.630	5.631	0.02 %	2.256 mA	0.0 °
C-A / c-n	2	35 756	125.0 V	50.00 Hz	5.630	5.631	0.02 %	3.150 mA	0.0 °
A-B / a-n	3	35 205	125.0 V	50.00 Hz	5.543	5.544	0.01 %	3.046 mA	0.0 °
B-C / b-n	3	35 205	125.0 V	50.00 Hz	5.543	5.545	0.02 %	2.316 mA	0.0 °
C-A / c-n	3	35 205	125.0 V	50.00 Hz	5.543	5.545	0.03 %	3.223 mA	0.0 °
A-B / a-n	4	34 654	125.0 V	50.00 Hz	5.457	5.458	0.02 %	3.137 mA	0.0 °
B-C / b-n	4	34 654	125.0 V	50.00 Hz	5.457	5.458	0.03 %	2.378 mA	0.0 °
C-A / c-n	4	34 654	125.0 V	50.00 Hz	5.457	5.458	0.03 %	3.298 mA	0.0 °
A-B / a-n	5	34 102	125.0 V	50.00 Hz	5.370	5.371	0.03 %	3.211 mA	0.0 °
B-C / b-n	5	34 102	125.0 V	50.00 Hz	5.370	5.372	0.04 %	2.448 mA	0.0 °
C-A / c-n	5	34 102	125.0 V	50.00 Hz	5.370	5.372	0.04 %	3.393 mA	0.0 °
A-B / a-n	6	33 551	125.0 V	50.00 Hz	5.283	5.285	0.03 %	3.299 mA	0.0 °
B-C / b-n	6	33 551	125.0 V	50.00 Hz	5.283	5.285	0.04 %	2.516 mA	0.0 °
C-A / c-n	6	33 551	125.0 V	50.00 Hz	5.283	5.285	0.05 %	3.492 mA	0.0 °
A-B / a-n	7	33 000	125.0 V	50.00 Hz	5.196	5.198	0.04 %	3.406 mA	0.0 °
B-C / b-n	7	33 000	125.0 V	50.00 Hz	5.196	5.199	0.05 %	2.597 mA	0.0 °
C-A / c-n	7	33 000	125.0 V	50.00 Hz	5.196	5.199	0.05 %	3.574 mA	0.0 °
A-B / a-n	8	32 449	125.0 V	50.00 Hz	5.109	5.112	0.05 %	3.499 mA	0.0 °
B-C / b-n	8	32 449	125.0 V	50.00 Hz	5.109	5.112	0.05 %	2.669 mA	0.0 °
C-A / c-n	8	32 449	125.0 V	50.00 Hz	5.109	5.113	0.06 %	3.680 mA	0.0 °
A-B / a-n	9	31 898	125.0 V	50.00 Hz	5.023	5.025	0.06 %	3.621 mA	0.0 °
B-C / b-n	9	31 898	125.0 V	50.00 Hz	5.023	5.026	0.06 %	2.740 mA	0.0 °
C-A / c-n	9	31 898	125.0 V	50.00 Hz	5.023	5.026	0.07 %	3.806 mA	0.0 °
A-B / a-n	10	31 347	125.0 V	50.00 Hz	4.936	4.939	0.07 %	3.732 mA	0.0 °
B-C / b-n	10	31 347	125.0 V	50.00 Hz	4.936	4.939	0.07 %	2.812 mA	0.0 °
C-A / c-n	10	31 347	125.0 V	50.00 Hz	4.936	4.940	0.08 %	3.914 mA	0.0 °
A-B / a-n	11	30 796	125.0 V	50.00 Hz	4.849	4.853	0.07 %	3.834 mA	0.0 °
B-C / b-n	11	30 796	125.0 V	50.00 Hz	4.849	4.853	0.08 %	2.897 mA	0.0 °
C-A / c-n	11	30 796	125.0 V	50.00 Hz	4.849	4.853	0.08 %	4.017 mA	0.0 °
A-B / a-n	12	30 245	125.0 V	50.00 Hz	4.762	4.766	0.08 %	3.954 mA	0.0 °
B-C / b-n	12	30 245	125.0 V	50.00 Hz	4.762	4.766	0.08 %	2.996 mA	0.0 °
C-A / c-n	12	30 245	125.0 V	50.00 Hz	4.762	4.767	0.09 %	4.147 mA	0.0 °
A-B / a-n	13	29 693	125.0 V	50.00 Hz	4.675	4.680	0.09 %	4.089 mA	0.0 °
B-C / b-n	13	29 693	125.0 V	50.00 Hz	4.675	4.680	0.09 %	3.088 mA	0.0 °

Connection	Tap (P)	Tap Voltage (V)	U	Test frequency	TTR	Measured TTR	Error	I Exc	Phase
C-A / c-n	13	29 693	125.0 V	50.00 Hz	4.675	4.680	0.10 %	4.283 mA	0.0 °
A-B / a-n	14	29 142	125.0 V	50.00 Hz	4.589	4.593	0.10 %	4.216 mA	0.0 °
B-C / b-n	14	29 142	125.0 V	50.00 Hz	4.589	4.593	0.10 %	3.173 mA	0.0 °
C-A / c-n	14	29 142	125.0 V	50.00 Hz	4.589	4.594	0.11 %	4.401 mA	0.0 °
A-B / a-n	15	28 591	125.0 V	50.00 Hz	4.502	4.507	0.10 %	4.342 mA	0.0 °
B-C / b-n	15	28 591	125.0 V	50.00 Hz	4.502	4.507	0.11 %	3.272 mA	0.0 °
C-A / c-n	15	28 591	125.0 V	50.00 Hz	4.502	4.507	0.11 %	4.539 mA	0.0 °
A-B / a-n	16	28 040	125.0 V	50.00 Hz	4.415	4.420	0.11 %	4.492 mA	0.0 °
B-C / b-n	16	28 040	125.0 V	50.00 Hz	4.415	4.420	0.11 %	3.390 mA	0.0 °
C-A / c-n	16	28 040	125.0 V	50.00 Hz	4.415	4.421	0.12 %	4.697 mA	0.0 °

Comment:





TRANSFORMER DC WINDING RESISTANCE TEST REPORT

*SPAJ Electrical
Engineering (M) Sdn. Bhd.*




HV Winding resistance measurements

Connection	▼ Tap (P)	Current	38°C Resistance corrected to 75°C	Stability	Variation	Continuity
A-B	1	10.01 A	153.8 mΩ	99.84 %	---	✓
B-C	1	10.00 A	155.5 mΩ	99.39 %	---	✓
C-A	1	10.00 A	152.9 mΩ	99.99 %	1.72 %	✓
A-B	2	10.01 A	151.6 mΩ	99.50 %	---	✓
B-C	2	10.01 A	151.1 mΩ	99.85 %	---	✓
C-A	2	10.00 A	150.5 mΩ	99.95 %	0.72 %	✓
A-B	3	10.00 A	148.6 mΩ	99.91 %	---	✓
B-C	3	10.00 A	148.1 mΩ	99.93 %	---	✓
C-A	3	10.00 A	147.4 mΩ	99.67 %	0.80 %	✓
A-B	4	10.00 A	145.8 mΩ	99.92 %	---	✓
B-C	4	10.01 A	145.3 mΩ	99.97 %	---	✓
C-A	4	10.00 A	144.5 mΩ	99.47 %	0.92 %	✓
A-B	5	10.00 A	143.0 mΩ	99.90 %	---	✓
B-C	5	10.00 A	142.5 mΩ	99.90 %	---	✓
C-A	5	10.00 A	141.9 mΩ	99.29 %	0.79 %	✓
A-B	6	10.01 A	140.1 mΩ	99.64 %	---	✓
B-C	6	9.999 A	139.9 mΩ	99.85 %	---	✓
C-A	6	9.999 A	139.2 mΩ	100.0 %	0.61 %	✓
A-B	7	10.00 A	137.2 mΩ	99.89 %	---	✓
B-C	7	10.00 A	137.2 mΩ	99.92 %	---	✓
C-A	7	10.00 A	136.5 mΩ	99.93 %	0.47 %	✓
A-B	8	10.00 A	134.1 mΩ	99.29 %	---	✓
B-C	8	10.01 A	133.6 mΩ	99.78 %	---	✓
C-A	8	10.00 A	133.0 mΩ	99.94 %	0.76 %	✓
A-B	9	10.00 A	137.6 mΩ	99.63 %	---	✓
B-C	9	10.00 A	137.1 mΩ	99.47 %	---	✓
C-A	9	10.00 A	136.6 mΩ	99.92 %	0.74 %	✓
A-B	10	10.00 A	140.6 mΩ	99.91 %	---	✓
B-C	10	10.00 A	140.1 mΩ	99.89 %	---	✓
C-A	10	10.00 A	139.7 mΩ	99.96 %	0.64 %	✓
A-B	11	10.00 A	143.1 mΩ	100.0 %	---	✓
B-C	11	10.00 A	142.9 mΩ	99.97 %	---	✓
C-A	11	9.999 A	142.0 mΩ	99.97 %	0.76 %	✓
A-B	12	10.02 A	146.5 mΩ	99.44 %	---	✓
B-C	12	10.00 A	145.3 mΩ	99.86 %	---	✓
C-A	12	10.00 A	144.6 mΩ	99.69 %	1.24 %	✓
A-B	13	10.01 A	148.2 mΩ	99.89 %	---	✓

Connection	▼ Tap (P)	Current	38°C Resistance corrected to 75°C	Stability	Variation	Continuity
B-C	13	10.00 A	148.2 mΩ	99.93 %	---	✓
C-A	13	10.00 A	147.3 mΩ	99.85 %	0.60 %	✓
A-B	14	9.992 A	152.4 mΩ	99.09 %	---	✓
B-C	14	10.01 A	151.0 mΩ	99.88 %	---	✓
C-A	14	10.00 A	150.1 mΩ	99.80 %	1.52 %	✓
A-B	15	9.997 A	153.9 mΩ	99.68 %	---	✓
B-C	15	10.00 A	153.7 mΩ	99.95 %	---	✓
C-A	15	10.00 A	152.8 mΩ	99.83 %	0.77 %	✓
A-B	16	10.00 A	157.3 mΩ	99.61 %	---	✓
B-C	16	9.998 A	156.2 mΩ	99.86 %	---	✓
C-A	16	10.00 A	155.5 mΩ	99.90 %	1.11 %	✓


Comment:





Demag measurements

Designation	Current	Time	Remanence before demag	Remanence after demag
B-C	0.000 A	34.30 s	20.17 %	<1 %



Comment:



LV Winding resistance measurement


Connection	▲ Tap (S)	Current	38°C Resistance corrected to 75°C	Stability	Variation
a-n	1	10.00 A	6.870 mΩ	98.78 %	---
b-n	1	9.990 A	6.962 mΩ	99.72 %	---
c-n	1	10.00 A	6.993 mΩ	99.35 %	1.82 %

Comment:



Demag measurements

Designation	Current	Time	Remanence before demag	Remanence after demag
B-C	0.000 A	37.60 s	21.26 %	1.351 %



Comment:



TRANSFORMER OLTC DYNAMIC RESISTANCE TEST REPORT

*SPAJ Electrical
Engineering (M) Sdn. Bhd.*



On Load Tap Changer Measurements


Software configuration

OLTC Type		Taps on		Secondary Side		
Non-vacuum R		Primary		Open Circuit		
Connection	Transition	t start	t	Ripple	Slope	Continuity
A-B / a-n	1 → 2	4.101 s	61.7 ms	2.717 %	2.201 A/s	✓
A-B / a-n	2 → 3	3.524 s	60.7 ms	2.921 %	2.404 A/s	✓
A-B / a-n	3 → 4	3.519 s	60.4 ms	2.945 %	2.435 A/s	✓
A-B / a-n	4 → 5	3.544 s	60.2 ms	2.873 %	2.368 A/s	✓
A-B / a-n	5 → 6	3.532 s	59.6 ms	2.966 %	2.468 A/s	✓
A-B / a-n	6 → 7	3.528 s	60.4 ms	3.043 %	2.491 A/s	✓
A-B / a-n	7 → 8	3.52 s	60.2 ms	2.965 %	2.452 A/s	✓
A-B / a-n	8 → 9	3.532 s	59.9 ms	4.739 %	3.942 A/s	✓
A-B / a-n	9 → 10	3.536 s	61.6 ms	3.123 %	2.525 A/s	✓
A-B / a-n	10 → 11	3.532 s	59.1 ms	2.938 %	2.479 A/s	✓
A-B / a-n	11 → 12	3.532 s	61 ms	3.078 %	2.513 A/s	✓
A-B / a-n	12 → 13	3.545 s	59.9 ms	2.979 %	2.474 A/s	✓
A-B / a-n	13 → 14	3.525 s	59.6 ms	3.010 %	2.524 A/s	✓
A-B / a-n	14 → 15	3.538 s	60.5 ms	3.001 %	2.478 A/s	✓
A-B / a-n	15 → 16	3.542 s	59.8 ms	2.902 %	2.403 A/s	✓
A-B / a-n	--	---	---	---	---	✓
B-C / b-n	16 → 15	4.555 s	57.9 ms	10.86 %	9.363 A/s	✓
B-C / b-n	15 → 14	3.801 s	58.9 ms	10.82 %	9.194 A/s	✓
B-C / b-n	14 → 13	3.791 s	57.8 ms	10.36 %	8.950 A/s	✓
B-C / b-n	13 → 12	3.791 s	58.1 ms	10.27 %	8.816 A/s	✓
B-C / b-n	12 → 11	3.792 s	58 ms	10.10 %	8.715 A/s	✓
B-C / b-n	11 → 10	3.785 s	59 ms	10.01 %	8.481 A/s	✓
B-C / b-n	10 → 9	3.796 s	57.7 ms	9.524 %	8.243 A/s	✓
B-C / b-n	9 → 8	3.796 s	57.6 ms	9.387 %	8.149 A/s	✓
B-C / b-n	8 → 7	3.79 s	57 ms	7.875 %	6.950 A/s	✓
B-C / b-n	7 → 6	3.786 s	58.6 ms	9.249 %	7.876 A/s	✓
B-C / b-n	6 → 5	3.791 s	57.8 ms	9.014 %	7.790 A/s	✓
B-C / b-n	5 → 4	3.801 s	58.3 ms	9.039 %	7.752 A/s	✓
B-C / b-n	4 → 3	3.805 s	58.2 ms	8.924 %	7.668 A/s	✓
B-C / b-n	3 → 2	3.797 s	58.9 ms	8.892 %	7.549 A/s	✓
B-C / b-n	2 → 1	3.809 s	57.4 ms	8.491 %	7.392 A/s	✓
B-C / b-n	--	---	---	---	---	✓
C-A / c-n	1 → 2	3.929 s	62.7 ms	2.176 %	1.717 A/s	✓
C-A / c-n	2 → 3	3.512 s	59.5 ms	2.211 %	1.856 A/s	✓
C-A / c-n	3 → 4	3.523 s	59.8 ms	2.199 %	1.828 A/s	✓
C-A / c-n	4 → 5	3.530 s	59.9 ms	2.186 %	1.803 A/s	✓
C-A / c-n	5 → 6	3.534 s	60.5 ms	2.165 %	1.788 A/s	✓
C-A / c-n	6 → 7	3.511 s	59.7 ms	2.176 %	1.803 A/s	✓
C-A / c-n	7 → 8	3.525 s	59.1 ms	2.174 %	1.812 A/s	✓
C-A / c-n	8 → 9	3.520 s	59.8 ms	2.234 %	1.753 A/s	✓
C-A / c-n	9 → 10	3.518 s	61.7 ms	2.342 %	1.845 A/s	✓


Connection	▼ Transition	t start	t	Ripple	Slope	Continuity
C-A / c-n	10 → 11	3.528 s	59 ms	2.322 %	1.719 A/s	✓
C-A / c-n	11 → 12	3.539 s	60.1 ms	2.344 %	1.678 A/s	✓
C-A / c-n	12 → 13	3.531 s	59.6 ms	2.344 %	1.664 A/s	✓
C-A / c-n	13 → 14	3.53 s	61.4 ms	2.189 %	1.514 A/s	✓
C-A / c-n	14 → 15	3.535 s	60.2 ms	2.276 %	1.591 A/s	✓
C-A / c-n	15 → 16	3.532 s	59.3 ms	2.154 %	1.492 A/s	✓
C-A / c-n	--	---	---	---	---	✓
40°C Resistance corrected to 75°C						
Connection	▼ Tap (P)	Tap Voltage (V)	Current		Stability	Variation
A-B / a-n	1	36 307	5.000 A	154.2 mΩ	99.57 %	---
A-B / a-n	2	35 756	4.999 A	151.1 mΩ	99.47 %	---
A-B / a-n	3	35 205	5.000 A	147.8 mΩ	99.64 %	---
A-B / a-n	4	34 654	5.008 A	144.4 mΩ	98.22 %	---
A-B / a-n	5	34 102	5.000 A	142.5 mΩ	99.82 %	---
A-B / a-n	6	33 551	4.997 A	139.4 mΩ	99.62 %	---
A-B / a-n	7	33 000	5.000 A	136.8 mΩ	99.56 %	---
A-B / a-n	8	32 449	4.999 A	133.3 mΩ	99.19 %	---
A-B / a-n	9	31 898	5.000 A	137.0 mΩ	99.82 %	---
A-B / a-n	10	31 347	4.999 A	140.4 mΩ	99.01 %	---
A-B / a-n	11	30 796	4.998 A	142.4 mΩ	99.08 %	---
A-B / a-n	12	30 245	4.998 A	145.2 mΩ	99.40 %	---
A-B / a-n	13	29 693	5.000 A	147.9 mΩ	99.44 %	---
A-B / a-n	14	29 142	5.001 A	150.5 mΩ	99.72 %	---
A-B / a-n	15	28 591	5.001 A	153.1 mΩ	99.99 %	---
A-B / a-n	16	28 040	5.000 A	156.2 mΩ	99.74 %	---
B-C / b-n	16	28 040	5.000 A	156.6 mΩ	99.28 %	---
B-C / b-n	15	28 591	5.003 A	153.2 mΩ	99.66 %	---
B-C / b-n	14	29 142	5.001 A	150.3 mΩ	99.42 %	---
B-C / b-n	13	29 693	5.002 A	147.8 mΩ	99.98 %	---
B-C / b-n	12	30 245	5.000 A	145.2 mΩ	99.82 %	---
B-C / b-n	11	30 796	5.002 A	142.2 mΩ	99.88 %	---
B-C / b-n	10	31 347	5.000 A	139.8 mΩ	99.91 %	---
B-C / b-n	9	31 898	5.003 A	136.8 mΩ	99.65 %	---
B-C / b-n	8	32 449	4.999 A	133.2 mΩ	99.99 %	---
B-C / b-n	7	33 000	5.000 A	136.7 mΩ	99.85 %	---
B-C / b-n	6	33 551	5.001 A	139.5 mΩ	99.92 %	---
B-C / b-n	5	34 102	5.001 A	142.3 mΩ	99.94 %	---
B-C / b-n	4	34 654	5.000 A	144.6 mΩ	99.71 %	---
B-C / b-n	3	35 205	5.000 A	147.9 mΩ	99.96 %	---
B-C / b-n	2	35 756	5.001 A	150.6 mΩ	99.87 %	---

Connection	▼ Tap (P)	Tap Voltage (V)	Current	40°C Resistance corrected to 75°C	Stability	Variation
B-C / b-n	1	36 307	5.002 A	153.6 mΩ	99.80 %	---
C-A / c-n	1	36 307	5.000 A	152.3 mΩ	99.95 %	1.24 %
C-A / c-n	2	35 756	4.998 A	149.7 mΩ	99.18 %	0.99 %
C-A / c-n	3	35 205	5.000 A	146.6 mΩ	99.82 %	0.87 %
C-A / c-n	4	34 654	4.998 A	144.0 mΩ	98.91 %	0.40 %
C-A / c-n	5	34 102	5.001 A	141.3 mΩ	99.75 %	0.82 %
C-A / c-n	6	33 551	4.998 A	138.5 mΩ	98.90 %	0.77 %
C-A / c-n	7	33 000	5.000 A	136.1 mΩ	98.90 %	0.53 %
C-A / c-n	8	32 449	5.001 A	132.6 mΩ	99.69 %	0.53 %
C-A / c-n	9	31 898	5.000 A	135.9 mΩ	99.57 %	0.79 %
C-A / c-n	10	31 347	5.000 A	138.8 mΩ	99.48 %	1.17 %
C-A / c-n	11	30 796	4.999 A	141.7 mΩ	99.19 %	0.49 %
C-A / c-n	12	30 245	4.999 A	144.1 mΩ	99.52 %	0.80 %
C-A / c-n	13	29 693	5.000 A	146.8 mΩ	99.42 %	0.77 %
C-A / c-n	14	29 142	4.999 A	149.5 mΩ	99.52 %	0.69 %
C-A / c-n	15	28 591	5.000 A	152.1 mΩ	99.57 %	0.74 %
C-A / c-n	16	28 040	5.000 A	154.7 mΩ	99.65 %	1.20 %


WRM




Ripple




Slope




Dynamic Current



Dynamic Current



Dynamic Current




Comment:



Demag measurements

Designation	Current	Time	Remanence before demag	Remanence after demag
B-C	0.000 A	31.36 s	22.18 %	1.660 %



Comment:



**SPAJ Electrical
Engineering (M) Sdn. Bhd.**

RECOGNIZED AND CERTIFIED USER OF **Megger**



TRANSFORMER INSULATION RESISTANCE TEST REPORT

*SPAJ Electrical
Engineering (M) Sdn. Bhd.*



**SPAJ Electrical
Engineering (M) Sdn. Bhd.**

TEST CERTIFICATE
POWER TRANSFORMER TEST

RECOGNIZED AND CERTIFIED USER OF **Megger**

Client : TENAGA NASIONAL BERHAD	Main Contractor : MALAYSIA TRANSFORMER MANUFACTURING SDN BHD
Station : PMU TAIPIING INDUSTRI (TPID)	Manufacture year: 1997
Circuit : 33/11KV MTM TRANSFORMER :5	Serial No.: P/194/30007
BAY ID: TX5	

INSULATION RESISTANCE & POLIRIZATION TEST

For Tr. Winding

1. 5kV Megger Insulation Reading

1) TNB Standards Insulation = 1 G OHMS

2) Polarization Index = (R 10 M/ R1M)

AFTER SERVICE:

<u>MAINTANANCE :</u>									
TRANSFORMER INSULATION									
<u>1 Min Reading :</u>				<u>10 Min Reading :</u>				<u>Polarization</u>	
								<u>Index > 1.2</u>	
HV To E :	1180	MΩ		HV To E :	1450	MΩ		1.228814	
LV To E :	780	MΩ		LV To E :	980	MΩ		1.25641	
HVToLV:	760	MΩ		HVToLV:	950	MΩ		1.25	

NOTE: AMBIENT TEMPERATURE: 36 °C

OIL TEMPERATURE: 36 °C

TIME : 11.30 AM

Tested by:	Witnessed by:	Verified by :	ESE COMMENT:
Name: VICKNESH Dept: Tester	Name: Mr. ARIF Dept: TNB	Name: Dept:	
Date: 28/08/2024	Date: 28/08/2024	Date: 28/08/2024	